2009 Park and Ride Plan Development Schedule

TASK	2009			2010								
	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sep
Task 1: Project Initation												
Notice to Proceed	X											
AC Meeting 1: Project Kick-off	X											
Task 2: Existing Conditions Inventory												
Compile and Summarize Available Information												
Project Memo 1: Existing Conditions			O									
AC Meeting				X								
Task 3: Goals and Objectives												
Survey												
Public/Private Organizations Interviews												
Public Meeting					X							
Project Memo 2: Goals and Objectives						O						
AC Meeting #3						X						
Task 4: Prioritization and Plan												
Update Method, Identify New Facilities and Upgrades												
Project Memo 3: Prioritization & Draft Recommendations								O				
AC Meeting 4:								X				
Task 5: Implementation Plan												
Prepare Concept Plans and Evaluate												
Project Memo 4: Implementation Plan									O			
AC Meeting 5									X			
Task 6: Final and Draft Plans												
Draft Plan										O		
AC Meeting #6											X	
Final Draft Plan											O	
Public Meeting												X
Final Plan												X